



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 219 Const Calendar Day: 457 Date: 09-Dec-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-Dec-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the splice plates erection . They started at 7:00 AM.

Froylan had to complete the access between the stair case & the working platform at 112 meters elevation . He had to set the hand rails , & remove the stair case bracing .

In addition to that , he had to build 2 more accesses for the 128 meters elevation . Froylan had to prepare his tools & equipment , cut the lumber to size , bring materials to the site . He started at the 81 meters access . He was done on the hand rails at 10:45 AM. He was done fabricating the materials for the 1st access for the 128 meters access at 3:00 PM. Froylan had to wrap up his tools & equipment . He left at 3:30 PM.

The tower crane was idled in the morning due to joist problem . ABF technicians were on the site to repair the joist . The crane was repaired & ready to operate at 10:00 AM.

Augie & Casey had to work on the W line . Crews had to prepare the gantry accessories to be lifted & set in place . Crews started at 7:30 AM. They were done at 10:00 AM.

In addition tot hat , crews had to work on the barge rigging materials to the site . & work with the other crews to the end of the shift .

Obra , Barry , Michael , Ryan , Jacob , Jeffery , Tony , Kevin , & Jaime had to work on the gantry supporting beams . Crews had to adjust the beams & the bearing pads , & they had to prepare the base plates to be welded . Crews started at 7:15 AM. They were done at 5:10 PM.

Tony , Jaime , & Kevin had to erect the splice plates for splice 2 . Nicolaus started to fly the splice plates to the site at 10:20 AM. Crews had to set the plates in place & secure them with 4 rods each . They started on the South tower shaft . Crews had to set the remaining 3 plates . They were done at 11:20 AM.

Then , crews had to set the splice plates on the East , North , & West tower shafts . They started at 11:15 AM. Crews were done at 3:15 PM.

After that , crews had to work on the gantry lower frame . They had to prepare the bolts & the hydraulic jacks , hook the spreader beam & hook the lower frame to the crane . Crews were done at 4:10 PM. The gantry lower frame was in the air at 4:15 PM. It was set in place , secured & the crane was released at 4:45 PM.

Finally , crews had to fly & set equipments for the welders to the site , house keeping . They were done at 5:10 PM. Tower crews left at 5:20 PM.

Eric , & Ian had to work on the working platform at 112 meters elevations . Crews had to work on the hand rails , & toe boards . They had to weld toe boards on the South side , install & weld hand rails , &



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 219 **Date:** 09-Dec-2010 **Thursday**

splice plates on the West side . Crews started at 10:20 AM. They were done at 5:00 PM. Crews had to wrap up their tools & equipments . They left at 5:20 PM.

Façade bolting crews had to work on the East & West tower shafts . Crews had to install the permanent bolts . They started on the West tower shaft at 7:10 AM. Crews were done at 12:00 PM. They started on the East tower shaft at 12:45 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

Jose & Luis had to work on the access between the working platform at 112 meters elevation & the tower crane . They started at 3:30 PM. Crews were done at 5:20 PM.

Carlos G. & Carlos M. had to work on the access at 53 meters elevation . Crews had to build platform on the top of the South façade . They started at 7:30 AM. Crews were done at 10:00 AM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

