



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 223 Const Calendar Day: 462 Date: 14-Dec-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 16-Dec-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:30 AM. Crews had to work on the preparations for lift 3 erections
Crews started at 7:00 AM.

Tony , Jacob , & Jaime had to work on the gantry . Crews had to take out the sag in few strands &
work with the other crews on the barge to hook the spreader beam . Crews started at 7:15 AM. They were
done at 9:00 AM.

After that , crews had to service the gantry , & make final check on the equipments to the end of
the shift .

Carlos , Augie , Casey , Jeffery , & Kevin had to work on the spreader beam . Crews had to hook
the spreader beam to the swindle . They had to wait for the tug boats to mobilize the barge & set the
spreader beam under the swindle hooks .

The tug boats came to the site at 7:45 AM. The spreader beam was in position at 8:00 AM. Crews
had to hook it to the swindle . They were done at 8:45 AM.

After that , crews had to prepare the South tower shaft for lift 3 erection . Crews had to release the
rods & open the skin plates & the vertical stiffeners . Install the hydraulic jacks on the A & E sides . run the
air hoses , & set the lights . Crews were done at 3:00 PM. All tower crews left at 3:30 PM.

Rick came to the site at 10:20 AM. He had to install the 3/4" pipes in the high tension rod sleeves ,
& prepare to dewater & grout the sleeves . He started on the outside sleeves of the South tower shaft at
10:30 AM. At 12:00 PM. He had stabbed 40 pipes . Some of the pipes did not go inside the sleeves full
length , only went through 2 - 3 meters , & most of the pipes went to the bottom of the sleeves .

In the afternoon , Jose , & Carlos joined Rick stabbing the pipes . They started at 12:45 PM. Crews
were done placing the pipes on the outside at 2:30 PM. They had to clean the site . They were done at
3:10 PM. Crews left at 3:20 PM.

Some of the sleeves were already grouted , some are clogged & the pipes did not go through .
100 sleeves were completed .

Façade bolting crews continued to work on the South façade at 38 meters elevation . Crews had to
install the permanent bolts . Crews were done at 5:00 PM. They had to wrap up their tools & equipment .
Crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 223

Date: 14-Dec-2010 Tuesday

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

