



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 020 Const Calendar Day: 463 Date: 15-Dec-2010 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 11:00 AM 09:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition sunny

Working Day  If no, explain:

**Diary:** Dispute  
**Tower Activities**  
 ABF crews started the work on the Lift 3 Tower erection and bolting the façade at 38 M.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	John Chapman	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Tower Activities** 053 T-L01-SFE.053  
 John and Matthew work on bolting up the bottom West façade bracket. They struggle with bolting it for 2 hours but were unable to bolt it up due to the lack of man power. They move their operation to the the bottom South façade. John and Matthew removed the pre-installed bolt with lock-nut from the angle plate to make room for bottom façade installation.

04-0120F4 Bid Item: 053 T-L03-TSW.053 Tower Lift 03 Tower SW Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 020

Date: 15-Dec-2010

Wednesday

Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00	<input type="checkbox"/>

### Diary:

Dispute

#### Tower Activities **053** T-L03-TSW.053

Please see Sanny Khow's diary for labor hour from 4AM-4PM. Carlos crew start at 4:00PM.

At 3:00PM, Obra's crew show up to help with South shaft touch-down. Obra's crew and James' crew work on loading the nuts and washer inside all of the tower shaft. At 3:05PM, the tower reaches it vertical elavation. At 3:45PM, the tower is being move horizontally to be set in place. At 5:00PM, the tower shaft is lower onto location. Two hydraulic jacks were attached on each of the A and E tower skin to pull the splice plate and tower shaft into place. At 6:00PM, one row of temporary bolt were installed on all tower skin. At 6:15PM, the lifting lug were removed from the tower shaft.