



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 021 Const Calendar Day: 464 Date: 16-Dec-2010 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 07:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition sunny

Working Day If no, explain:

Diary: Dispute
Tower Activities
 ABF work on Lift 3 West shaft erection and bolting of the 38M strut façades bracket.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor	Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
	Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
	Ironworker	FOR	Kevin Karber	8.00	0.00	0.00	8.00		<input type="checkbox"/>
	Ironworker	JNM	John Chapman	8.00	0.00	0.00	8.00		<input type="checkbox"/>
	Ironworker	JNM	Matthew Greer	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Tower Activities 053 T-L01-SFE.053
 Kevin's crew work on bolting the bottom bracket of the South façade and bottom bracket of the West façade.

04-0120F4 Bid Item: 053 T-L03-TSW.053 Tower Lift 03 Tower SW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor	Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
	Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	MICHAEL BALWINSKI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	APP	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 021

Date: 16-Dec-2010 Thursday

Diary:

Dispute

Tower Activities **053** T-L03-TSW.053

Obra's crew work on bolting the tower splice 2 on the South shaft. The temporary bolt were removed and replace by the permanent bolt. One row of bolt were snug tight on skin A thru E South shaft. At 1:10PM, Obra's crew stop bolting operation to help Jame's crew with setting the West tower into place. Once the tower is in place, Obra's crew work on bolting the minimum required bolt in order to detach the lifting lug from the tower shaft.

Jame's crew prepare the West shaft placement. Steve, Rigo and Matt operate the gantry. At 1:00 PM the West tower reaches the highest elevation and then the move horizontally to be set on top of Lift 2. At 2:55 PM, the tower is set into place and the James and Obra crew begin driving pin to align the bolt hole. At 3:20PM, one row one row of bolt were placed on all of the skin of the West tower. The lifting lug for the West shaft were removed by Rigo, Matt and Casey at 4:45PM.

Please see Sanny Khow's diary for Jame's crew labor hour.