



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 228 Const Calendar Day: 468 Date: 20-Dec-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after their safety meeting at 7:15 AM. Crews had to work on the gantry , work on the North tower shaft lift 3 , & work on lift 2 façade . Crews started at 7:20 AM.

Tony , Jaime , & Jacob had to work on the gantry . Crews had to mobilize the gantry for the crews on the working platform at 112 meters elevation to disassemble the spreader beam , & the swindle . Crews started at 7:30 AM. They were done at 11:00 AM.

In addition to that , crews had to lift the strands up & prepare to disassemble & pull out of the site the gantry . They had to disconnect the power & hydraulic lines , remove the bolts , Crews started at 2:00 PM. They were done at 5:10 PM.

Carlos , Augie , Casey , Jeffery , & Kevin had to disassemble the spreader beam , & the swindle assemblies . Crews had to set the spreader beam on the North tower shafts , remove the pins from the shackles , & release the swindle . They were done at 8:15 AM.

After that , crews had to set the swindle on the West tower shafts , remove the pin , release the strands , fly the spreader beam , the swindle , swindle bracket & store them on the barge . Crews were done at 2:00 PM.

In addition to that , crews had to remove the lifting lugs from the North tower shaft , fly & set them on the barge they were done at 3:00 PM.

Then , crews had to prepare the hydraulic jacks , accessories for upper & lower frames to be disassembled & pulled out of the site . Crews were done at 5:10 PM.

Obra , Barry , Michael , Pablo , & Ryan had to work on house keeping on the working platform at 81 meters elevation . Crews started at 7:30 AM. They were done at 9:00 AM.

After that , crews had to install more rows of permanent bolts in splice 2 on the North shaft . They had to remove the drift pins , install bolts , & snug the remaining bolts . They started at 9:10 AM. Crews were done at 5:00 PM.

In addition to that , Obra , & Michael had to prepare to work on the South tower shaft on splice 2 . Crews had to mobilize their tools & equipment , prepare the hydraulic jacks , rods , & gages , set the scaffold around the tower , prepare the temporary & permanent bolts , reroute the air hoses , & set the access ladder . Crews were done at 5:10 PM.

Kevin , John , & Mathew had to work on the façade at 65 meters elevation . Crews started to install the permanent bolts on the West tower shaft at 7:30 AM. They were done at 2:00 PM.

After that , crews had to bring materials to the side to work on the East façade . They started at 2:10 PM. Crews were done at 5:10 PM. All tower crews left at 5:20 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 228 Date: 20-Dec-2010 Monday

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L02-SFN.053	Tower Lift 02 Strut Façades North Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Matthew Greer	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L03-BNE.053	Tower Lift 03 Bolt Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment					Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV						
*E0090562	TOWER CRANE				No	<input type="checkbox"/>
		8.00	2.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010				No	<input type="checkbox"/>
		8.00	2.00	0.00		<input type="checkbox"/>