



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 024 Const Calendar Day: 468 Date: 20-Dec-2010 Monday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Scatter rain

Working Day If no, explain:

04-0120F4 Bid Item: 053 T-L02-SFE.053 Tower Lift 02 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOHN CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Tower Activities 053 T-L02-SFE.053

ABF's crew work on bolting the strut façade at 65M.

Kevin's crew work on bolting the bottom façade plate on the South Strut Facade. They have to removed the lock-nut from the North Strut Façade for the south due to not have enough lock-nut on site. The crew also work on bolting the side bracket on the South Façade.

Dispute