



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 475 Date: 27-Dec-2010 Monday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 31-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Foggy morning

Working Day If no, explain:

Diary: Dispute

Tower Activities

ABF's crew continue working on bolting of the 65M Strut Façade.

Kevin's crew work on bolting the 65M Strut façade on the West bay. The bottom and side façade bolts were placed but none of the bolts are snug-tight or tension at this time.

RC Set # for bolts use at the 65M Strut Façade.
 DHGM240075(M24x70), DHGM240086(M24x65), DHGM240058(M24x130), DHGM240079(M24x190),
 DHGM240070(M24x180), DHGM240059(M24x150).

04-0120F4 Bid Item: 053 T-L02-SFE.053 Tower Lift 02 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute

Tower Activities 053 T-L02-SFE.053