



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 234 Const Calendar Day: 476 Date: 28-Dec-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 28-Jan-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the facade & struts at 89 meters elevation, work on splice 2 on the South tower shaft at 83 meters elevation, & grout the sleeves on the top of the footing box. Crews started at 7:00 AM.

Augie & Casey had to work on the barge rigging materials to the site, & they had to work with other crews on the facade, struts, & working platform at 99 meters elevation.

Carlos, Anthony, Jaime, Jeffery, & Kevin had to work on the facades & struts at 89 meters elevation, & they had to work on the working platform at 99 meters elevation.

Crews started on the East facade & struts. They had to erect the inner & bottom facade plates. Then the East struts, outer & top facade plates. Crews started at 7:10 AM. They were done at 10:00 AM.

After that, crews had to work on the South facade & strut erections, & they had to erect the permanent platform on the top of the cross bracing. Following the same procedures as the previous side for erecting the facades & struts. Crews started at 10:20 AM. They were done at 12:00 PM.

In the afternoon, crews had to work on the working platform for the facade & struts at 99 meters. Crews started on the center piece at 12:45 AM.

Then, the South, North sections. Crews were done at 4:00 PM. They had to wrap up their tools & equipment. Crews left at 4:20 PM.

Obra, Barry, & Pablo had to work on splice 2 on the South tower shaft. Crews had to pretension the remaining bolts on lift 1 side of the splice plates. Crews had mark the bolts for 2/3 turn & pretension them. They started at 7:10 AM. Crews were done at 4:00 PM.

After that, crews had to mark the bolts for 2/3 turn on lift 2 side of the splice plates. They started at 4:20 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

Grouting crews had to grout the remaining sleeves on the outside of the tower shafts & shear plates. Crews had to prepare their hoses & equipment. They were done at 7:30 AM.

Rick, Jose H., & Luis had to work on the grout mixing machine. Carlos G., Jose P., & Carlos M. had to work on the sleeves. Froylan, & Vector had to dewater the remaining sleeves & clean after grouting.

Rick started to mix grout at 7:35 AM. Crews started on the West tower shaft to grout the sleeves at 8:00 AM. At 11:45 AM. Crews were done grouting half the sleeves on the East tower shaft. Crews had to stop to clean the pump, & hoses before taking their break.

Crews resumed mixing grout at 1:10 PM. They started to grout at 1:25 PM. Crews were done grouting the outer sleeves on the top of the footing box at 3:30 PM.

Most of the sleeves had 2 - 3 remaining gallons of water. Crews had to stop to vacuum the water,



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 234 **Date:** 28-Dec-2010 **Tuesday**

resume grouting , vacuum again until the grout level is 0 - 20 millimeter below the bottom of the base plate .
 After that , crews had to clean the site , the pump , & hoses . Crews were done at 5:10 PM. Vector & Froylan left at 3:30 PM. All other employees left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	1.00	0.00	9.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	8.00	1.00	0.00	0.00		No	<input type="checkbox"/>
		8.00	1.00	0.00	0.00			<input type="checkbox"/>

