



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 238 Const Calendar Day: 482 Date: 03-Jan-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the top of the footing box , work on splice 2 , work on the struts at 99 meters , & work on the working platform & cross bracing at 109 meters . Crews started at 7:20 AM.

Augie & Casey had to work on the barge & on the W line rigging materials to the site & work with the other crews on the erections .

Carlos , Anthony , Jacob , Jaime , Jeffery , & Kevin had to work on the façade & struts erection at 99 meters elevation . Crews had to set the East & South façade & struts . They started at 7:30 AM. on the East side 2nd strut & outer façade plate .

Then , crews had to erect the inner & bottom plates , & the strut for the South side . Crews were done at 10:30 AM.

After that , crews had to set the permanent platform on the top of the cross bracing , place the top plates for the facades , place the hand rail , & fly the bolts for the struts . Crews started at 10:40 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on the working platform at 109 meters elevation . They had to set the center section , then the South & North sections . Crews started at 12:40 PM.

In addition to that , crews had to pretension the bolts at all connections , set the access from the South platform to the stair case . They were done at 3:00 PM.

Finally , Augie , Jacob , Jaime , & Jeffery had to work on the boss plates for the cross bracing at 109 meters . They had to remove the temporary covers , retainers , the aluminum bolts , clean , lubricate , & rethread the holes . Anthony , & Kevin had to prepare to erect the façade plates . Crews started at 3:10 PM. They were done at 5:10 PM.

Obra , Barry , Michael , Pablo , & Ryan had to wok on the South tower shaft , splice 2 top vertical stiffeners . Crews had to drive drift pins to align the plates , install the permanent bolts , washers , & nuts snug , mark the bolts for 1/2 turn for the 210 millimeter DG4HM270007 , & 2/3 turn for 220 to 240 millimeters bolts DG4HM270015 , DG4HM270019 , & DG4HM270021 . Crews started at 7:30 AM.

Obra , & I had to test the bolts on lift 2 side . Obra had to use the Enerpac hydraulic torque test machine . He started to test the bolts at 8:10 AM. He was done at 8:50 AM.

After that , Obra , Ryan , & Pablo had to work on the lower vertical splice plates on both sides of the stiffeners . Crews had to open the splice plates in order to test 2 bolts on each side of the stiffeners & test the bolts. Crews started at 9:00 AM. They had to use the torque wrench to test the bolts . Crews were done at 10:10 AM. Bolting the South tower skin plates are completed , tested , & accepted . All tower crews were done at 5:10 PM. They left at 5:20 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 238

Date: 03-Jan-2011

Monday

Rick , Carlos G. , Jose , & Carlos M. had to work on the top of the footing box . Crews had to dewater the sleeves in the North , West tower shafts , & they had to dewater the East & West cells . Crews had to mobilize the dry wet vacuums , reroute the air , power , & water lines . They were done at 8:00 AM.

Carlos G. had to work on the West cell , Jose had to work on the West tower shaft , & Carlos M. had to work on the East cell . Crews started to dewater the sleeves at 8:10 AM.

Rick had to work with all crews , & he had to build boxes for the excess water & grout for later use , & cover them with plastic sheets .

Jose was done inside the West tower shaft at 3:15 PM. Carlos M. Was done at 3:45 PM. & Carlos G. was done at 4:00 PM.

After that , crews had to mobilize his equipments . Jose started on the North tower shaft at 3:30 PM.

Carlos G. had to work on the inner West cell . He started at 4:30 PM. Carlos M. had to work on the inner East cell . He started at 4:00 PM.

At the end of the shift crews had dewatered total of 120 sleeves . Crews were done at 5:10 PM. They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

