



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 249 Const Calendar Day: 486 Date: 07-Jan-2011 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:00 pm Break: 00:30 Over Time: 00:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jan-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:

Dispute

General Comments

Partly cloudy and cool

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line.

- Met with Zack Lauria in the field to go over bolt testing locations for the Counterweights and Suspender Brackets. Since Crissbeam 13 was erected yesterday, and Crossbeam 14 was erected this morning, most of the ironworkers are at those locations.
- David Bradd signed the forms generated by ABF verifying splice status of the Crossbeams and previous OBG splices for CB13 and CB14
- Erect CB14
- Review Punchlist
- Diaries

Accrued .5 hours of overtime covering the Contractor's hours.

