



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 018 Const Calendar Day: 492 Date: 13-Jan-2011 Thursday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, cool

Working Day If no, explain:

Diary: Dispute
General Comments
 I did not inspect this day. I was out of town attending a Caltrans sponsored RE seminar. However, I talked with Tom Colombo on 1/14/2011 to discuss the CCO 124 work performed this day.

CCO-124 Bid Item: 001 0-RFW-EFA.124 Remove Formwork Inside W2
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
UR SF77318	26' SCISSOR LIFT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
S/N KF9374	WELDING MACHINE	2.00	0.00	0.00	0.00		No	<input type="checkbox"/>

Diary: Dispute
CCO # 124 001 0-RFW-EFA.124
 The work for this day was to offset the 4" Compressed air line under the north side of the W2W cap to avoid a conflict with the concrete of the cap. Narciso Biagi worked 4 hours laying out the offset, and Hector G, 2 hours. Rick K. spent 2 hours fitting up the weld. They used the scissor lift to access the work.