



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 033 Const Calendar Day: 492 Date: 13-Jan-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Feb-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF's crew work on Struts bolting operation at 38M elevation:

Kevin's crew work on bolting the struts inside the North and East shaft. Matt, John and Lorenzo work on snug-tightening and tensioning the top and bottom flange and the angle through the skin on the interior of North shaft. Lorenzo had to stay on the exterior of the shaft to assist in placing the bolts that connect the struts to tower skin. Guo and Wei work on snug-tightening and tensioning the interior and the exterior connection of the East shaft at the top and bottom flange and the angle through the skin. All of the interior connection were done for all of the shaft. Kevin's crew move to work on the outside connection of the struts. Chen and Tan work on snug-tightening and tensioning to A490 geomet bolts on the south strut. Chen work with the impact air wrench while Tan hold the bolts from rolling. Matt, John and Lorenzo work on the North struts.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

