



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 248 Const Calendar Day: 493 Date: 14-Jan-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 28-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the top of the footing box , work on the struts at 109 meters , & work on the erection tower . Crews started at 7:00 AM.

Rick , Carlos M. , Jose , Carlos G. & Salvador had to work on the top of the footing box . Crews had to clean the cells for Tuesday concrete pour , clean the tower shafts , clean the 9 meters diaphragm , set ventilation & lighting systems . Crews started at 7:10 AM. They were done at 3:10 PM.

Augie & Casey had to work on the barge & W line rigging materials to the site , & they had to work with the other crews on the tower erection .

Carlos , Anthony , Jacob , Jaime , Jeffery , & Kevin had to work on the erection tower from 128 to 144 meter elevations . Crews had to erect the North East corner , West vertical & West truss . They had to install bolts , & drive drift pins at the connections . Crews started at 7:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to erect the North truss . They started at 12:45 PM. Crews were done at 2:30 PM.

Obra , Michael , Dustin , Salvador & I had to test 10% of the bolts at 109 meters struts inside the façade & inside the East tower shaft .

Obra , Michael , & Salvador had to calibrate the Enerpac hydraulic machine. They were done at 8:00 AM.

Michael & Dustin started to torque the West struts at 8:15 AM. One bolt was stripped . Crews had to change it . Crews were done at 9:30 AM. They started to torque the North strut . They started at 9:35 . Crews were done at 10:05 AM.

After that , crews had to torque the South strut . They had to remove 8 bolts in order to pretension 8 bolts on the East corner of the South strut . New bolts , washer , & nuts were installed . Crews were done at 11:00 AM.

Finally , crews had to torque East struts . They were done on the East struts at 11:55 AM. 2 bolts failed . Crews had to touch them up .

In the afternoon , Pablo & Dustin had to torque the the bolts inside the East tower shaft. Crews started at 1:45 PM. They were done at 2:35 PM. No bolt failed inside the East tower shaft .

Kimo , & Carlos had to close the South façade after completing the torque . Crews had to set the top , bottom plates , & angles in place , & install the permanent bolts . Crews started at 10:20 AM.

Barry , Pablo , & Ryan had to work inside the tower shafts . Crews had to pretension the remaining



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 248

Date: 14-Jan-2011 **Friday**

bolts for the struts , & work with the other crews on the façade & torque the bolts . Crews started at 7:20 all tower crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

Froylan & Jose had to work on the cat walk at 99 meters . Crews had to set 2 - 0.3 meter planks , & secure them with bolts . Crews started at 7:30 AM. They were done at 9:00 AM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-SFE.053 Tower Lift 03 Strut Façades East Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	SALVADOR VILLALOBOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>

