



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 034 Const Calendar Day: 493 Date: 14-Jan-2011 Friday  
 Inspector Name: Tern, Ae Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 AM 11:00 AM Break: 00:00 Over Time:

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Feb-11 Status: Approved

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition overcast

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF's crew work on Struts bolting operation at 38M elevation:

Kevin's crew work on bolting the North, East, West and South struts. Matt, John and Lorenzo work on snug-tightening and tensioning A490 bolts on the top flange and the web of North shaft. Matt and John finished working on the North strut. They move to work on the East struts. Chen and Tan work on snug-tightening and tensioning to A490 geomet bolts on the south strut. They finished the top flange and the web connection and move to work on the West struts. All of the North and South struts bolt were tensioned except the bottom exterior flange. The contractor will need a Hydraulic wrech in order to tension the bottom exterior flange on all connection.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

| Trade  | Class | Name            | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                 |        |        |        |       |         |                          |
| Ironworker                                     | APP   | Lorenzo Padilla | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | Wei Tan         | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | Guo Chen        | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | JOHN CHAPMAN    | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | KEVIN KARBER    | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | MATTHEW GREER   | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |