



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 250 Const Calendar Day: 496 Date: 17-Jan-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 07:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 28-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the façade & struts at 109 meters , work on the erection tower , & work on the top of the footing box . Crews started at 7:30 AM.

Rick , Carlos M. , Jose , & Carlos G. had to work on the top of the footing box . Crews had to prepare the cells for tomorrow concrete pour , & work on house keeping . They started at 12:40 PM. crews were done at 3:00 PM.

Carlos , Anthony , Casey , Jacob , Jaime , & Kevin had to work on the tower erection . Crews had to install the remaining bolts at the connection & pretension them on the erection tower from 128 to 144 meters . Crews started at 7:30 AM. They were done at 12:00 PM. The Favco tower crane was not operable .

In the afternoon , crews had to prepare the bolts for the struts at 65 meters to be lifted & set according to their locations . They started at 1:00 PM. Crews were done at 3:10 PM.

Obra , Dustin , & Salvador had to work on the 10% bolt testing . Crews had to prepare the Enerpac hydraulic machine . They were done at 7:45 AM.

After that , crews had to torque the bolts inside the North tower shaft . They started at 7:50 AM. Crews were done at 9:00 AM.

Then , crews had to work on the West , & South tower shafts . They started on the West tower shaft at 10:25 AM. 4 bolts failed . Crews had to touch them up . Crews were done on the South tower shaft at 11:30 AM. Testing the bolts on the 109 meters struts is completed .

Barry , Carlos , Michael , Pablo , & Ryan had to work on the façade at 109 meters . Dustin & Obra joined at 11:40 AM. Crews had to lift the bottom plates , adjust the angles , plates , close the top , & install the permanent bolts. They started at 7:30 AM. Crews were done at 3:10 PM.
 All tower crews left at 3:20 PM.

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L03-BNE.053	Tower Lift 03 Bolt Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 250

Date: 17-Jan-2011

Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>

