



SAS Superstructure
 Location: 04-SF-80-13.2 / 13.9
 Client Name: CalTrans

Run date 21-Nov-14
 Time 5:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 035 Const Calendar Day: 496 Date: 17-Jan-2011 Monday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 23-Feb-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Fog

Working Day If no, explain:

Diary: Dispute

Tower Activities

ABF's crew work on Struts bolting operation at 38M elevation:

Matt, John and Lorenzo work on snug-tightening by hand and tensioning the A490 bolts with a Hydraulic wrench for the bottom flange of East struts. Guo and Wei work on snug-tightening and tensioning to A325 galvanized bolts on the West struts facade.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>