



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 251 Const Calendar Day: 497 Date: 18-Jan-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 28-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:45 AM. Crews had to work on the façade at 109 meters , work on the concrete pour inside the cells , & work on the preparation for splice 1 bolting . Crews started at 7:00 AM.

Rick , Jose , & Carlos had to work with Conco crews . Crews had to place & secure plastic cover under the concrete pump , truck , & hose .

In addition tot hat , crews had to dewater the 7 cells before placing the concrete , work on house keeping , & help Conco crews . Crews started at 7:00 AM. They were done at 12:00 PM.

In the afternoon , crews had to clean the South sump . The North sump was clogged . Crews had to unclog it using # 9 wire & air pressure . Clean after Conco crews inside & outside the site . Crews were done at 3:10 PM.

Conco Concrete Pumping crews & pump came to the site at 6:20 AM. Crews had to work on the concrete pour on the top of the footing box inside the 7 cells .

Jesus , Kirby , Martin , Jose , Armando , Joaquin , Jeromino , Edgardo , Juan , & Santos had to attend safety meeting before going into the tower , set the pump , run the hoses inside the 9 meters diaphragm . Crews started at 6:30 AM. They were done at 8:00 AM.

The 1st concrete truck came to the site at 8:30 AM. Jose had to prim the pump . He was done at 8:45 AM.

The concrete pour for the East cell started at 8:50 AM. It was done at 9:05 AM.

Then , crews had to work on the inner East , Center , inner West , South , & North cells . Crews were done at 10:15 AM. The last truck left at 10:45 AM. The concrete pump at 12:00 PM.

Conco finishers had to wait for the concrete to set before slopping the top of the concrete toward the drainage inlets , brooming , & curing the top . Crews returned to work on the East cell at 12:00 PM.

Followed by the remaining cells according to the setting times . Crews were done at 1:20 PM. They had to wrap up their tools & equipment . They left at 1:30 PM.

Obra , Barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the façade at 109 meters . Crews had to install the remaining bolts , snug mark for 1/2 turn & pretension the bolts inside the tower shafts , install the remaining self lock bolts on the sliding plates , & install the corner brackets . They started at 7:10 AM. Crews were done at 3:10 PM.

The Favco tower crane was not operable today . Carlos , Anthony , Jacob , Jaime , & Kevin had to work on splice 1. Crews had to bring to the site the permanent bolts for splice 1 , lower the bolts , nuts , & washers inside the tower shafts for the vertical stiffeners , & set the bolts around the tower shaft on the outside according to their locations . Crews started at 7:15 AM. They were done at 3:10 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 251

Date: 18-Jan-2011 Tuesday

All tower crews left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | JAIME BARRAGAN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL BALWINSKI | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | PABLO RAMIREZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN NASH | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANTHONY COSTA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | CARLOS VALVERDE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | RIGOBERTO CAMPOS | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | NICOLAUS SHAFER | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DUSTIN CLAYBORN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE ROMO-HERNANDEZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|------------------------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| *E0090562 | TOWER CRANE | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |
| 743 | Marine, Barge, Flexifloat 1 EM1010 | | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | | |