



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:32 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 038 Const Calendar Day: 499 Date: 20-Jan-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition sunny

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activities

ABF's crew continue the Struts bolting operation at the 38M elevation.

At 8:00AM, Kevin's crew lower the top façade plate on the West bay and then rise the top façade of the North and South struts. At 9:00AM, the hydraulic torque wrench broke down. Guo and Wei work on tensioning A325 galvanized bolts on the West strut façade plate. Matt, John and Lorenzo work on tensioning the A325 galv. bolts on the bottom plate of the North and South strut façade.

Torque test were performed on the following location:

- Top flange of the North and South strut (tested with regular torque wrench).

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

