



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 255 Const Calendar Day: 503 Date: 24-Jan-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the East , West , & South tower shafts in splice 2 . Crews started at 7:00 AM.

Barry , Carlos , & Michael had to work on the South tower shaft . Crews had to install the remaining bolts on the vertical stiffeners , snug , mark the bolts for 1/2 turn for the 210 mm. bolts , & 2/3 turn for the 220 , 230 , & 240 mm. bolts , & pretension them . Crews started at 7:30 AM. They were done at 5:10 PM.

Obra , Dustin , Kimo , pablo , & Ryan had to work on the East tower shaft . Crews had to install the permanent bolts , install double washers on the bolts behind the vertical stiffeners , & snug the bolts . remove the snug bolts on both sides of the vertical stiffeners from the primary splice bolting , install new washers on the outside , & snug the bolts . Crews started at 7:30 AM.

In addition to that , crews had to close the B - C , & C - D corners before erecting the corner splice plates . They had to mark the 200 mm bolts for 1/2 turn & pretension them . crews were done at 3:10 PM. They left at 3:20 PM.

Carlos , Anthony , Augie , Casey , Jacob , Jaime , Jeffery , & Kevin had to work on the West tower shaft .

Carlos , Kevin , & Casey had to work on the splice plates . They had to bring the remaining 2 plates against the tower skin plates using 4 hydraulic jacks . They started on the E plate at 8:30 AM. Crews had to work on one side of the plate , finish the A plate , & prepare the jacks for the 2nd side of the E plate . Crews were done at 11:30 .

Anthony , Augie , Jaime , Jeffery , & Ryan had to pretension the bolts. Crews had to snug , mark 2/3 turn the bolts . Crews started at 7:30 AM.

In addition to that , crews had to erect the corner plates , drive drift pins to align the holes . & install the permanent bolts . Crews were done at 1:30 PM.

Crews were called to work on the erection tower at 1:45 PM. They had to fuel the Favco tower crane , prepare the sections for the working platform at 144 meters to be erected , & prepare their tools & equipment . They were done at 3:20 PM.

Augie & Casey had to work on the barge & on the W line rigging materials to the site . & they had to work with the other crews on the erection tower

All other crews had to work on the erection tower . Crews had to erect the East cross beam to close the East side of the erection tower . They started at 3:40 PM. They were done at 4:00 PM.

Finally , crews had to work on the North & South working platform supporting beams . They started at 4:00 PM. Crews were done at 5:10 PM. Erection tower crews left at 5:20 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 255

Date: 24-Jan-2011 **Monday**

Gabriel , Johnny , & Roberto had to work on the safety net at 81 meters , on the South side of the erection tower . Crews had to set the Grove crane in the middle of the South side of the erection tower , hook the man basket , fly he safety net & set it on the frame & clamp it to the cables . Crews started at 8:00 AM. They were done at 2:20 PM. They left at 2:30 PM.

Salvador & Paul had to work on the hand rails at 90 meters . Crews had to install brackets on the top of the façade on the East , & West sides , & weld the hand rails .

In addition to that , crews had to close the South side catwalk . They had to cut to size & weld the end sides of the hand rails . Crews started at 9:00 AM. They were done at 3:00 PM. Crews had to wrap up their tools & equipment . They left at 3:15 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL BALWINSKI | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | PABLO RAMIREZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN NASH | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANTHONY COSTA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | CARLOS VALVERDE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | JEFFERY STEWART | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | SALVADOR SANDOVAL | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | NICOLAUS SHAFER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DUSTIN CLAYBORN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KIMO JOSE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Operator | JNM | BENJAMIN SCOTT | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | GABRIEL RIOS | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOHNNY CALZASCIA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROBERTO HERNANDEZ-ZELE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | PAUL FAMBRINI | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JAIME BARRAGAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|--|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 2083 | WELDING MACHINE, MILLER 250 AMP | | | | | | No | |
| | | 8.00 | 0.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| 002321 | Equipment, Crane, 90 Ton Rough Terrain | | | | | | No | |
| | | 8.00 | 0.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| *E0090562 | TOWER CRANE | | | | | | No | |
| | | 3.00 | 0.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |
| 743 | Marine, Barge, Flexifloat 1 EM1010 | | | | | | No | |
| | | 3.00 | 0.00 | 0.00 | 0.00 | | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 255

Date: 24-Jan-2011

Monday

