



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 256 Const Calendar Day: 504 Date: 25-Jan-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 2 , & work on the erection tower . Crews started at 7:00 AM.

Augie & Casey had to work on the barge & on the W line rigging materials to the site , & they had to work with the other crews on the tower erection .

Carlos , Anthony , Jacob , Jaime , Jeffery , & Kevin had to work on the erection tower . Crews had to erect the East cross beam for the working platform & they had to set the grating on the landing platform on the South side at 144 meters . They started at 7:15 AM. They were done at 8:00 AM.

After that , crews had to erect the West cross beam , & connect it to the North & South beams . Crews were done at 10:00 AM.

Then , crews had to work on the working platform for the façade & struts at 119 meters . Crews had to erect the supporting I beams , install , snug & pretension the bolts . Crews were done at 12:00 PM.

In the afternoon , crews had to work on the platform at 144 meters . They had to erect the bracing beams between the cross beams , install , & snug the bolts . They started at 12:40 PM. Crews were done at 4:00 PM.

Finally , crews had to set the hand rails around the platform . Crews were done at 5:10 PM. They left at 5:20 PM.

Obra , Barry , Carlos , Dustin , Kimo , Michael , Pablo , & Ryan had to work on splice 2 . Crews had to install the permanent bolts , erect the corner plates , & work on the splice plates .

Barry , Carlos , & Michael had to work on the South tower shaft . Crews had to work on the vertical stiffeners on lift 2 side . They had to mark 1/2 turn for the 210 mm. bolts , 2/3 turn for the 220 , 230 , & 240 mm. , & pretension the bolts . Crews started at 7:15 AM. They were done at 3:10 PM.

Obra , Dustin , Kimo , & Ryan had to work on the East tower shaft . Crews had to prepare their tools & equipment . They were done a 7:15 AM.

Dustin & Kimo had to mark the remaining bolts for 1/2 turn for the 200 mm. corner bolts between B - C , & C - D splice plates , & pretension them . Crews started at 7:15 AM. They were done at 7:30 AM.

After that , Obra had to test 10% of the bolts before erecting the corner splice plates . He was done at 8:10 AM.

In addition to that , crews had to erect the corner plates . They had to use chain falls to set the plates in place , drive drift pins to align the holes , install , snug , mark for 2/3 turn & pretension the bolts on the North East corner plate .

The South East corner plate did not fit properly . The holes one side did not align properly (Total 56



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 256

Date: 25-Jan-2011 **Tuesday**

holes) . The holes were off by 6 mm. Crews tried to drive drift pins , but did not go through . Crews started at 7:40 AM. They were done at 10:00 AM.

Then , crews joined Ryan pretensioning the remaining bolts on the splice plates to the end of the shift .

Ryan had to pretension the bolts on the splice plates . He had to snug , mark 2/3 turn for the 240 , 270 , & 280 mm. bolts , & pretension the bolts . Ryan started at 7:15 AM.

Enrique , Andy , Hayes , & Jonathan came to the site at 8:00 AM. Crews had to work on the West tower shaft . They had to work on C & E splice plates . Crews had to use 4 hydraulic jacks to bring the last side of plate E against the tower skin , & snug 2 rows of bolts before releasing the jacks . They started at 8:30 AM. Crews were done at 9:30 AM.

After that , crews had to snug , mark for 2/3 turn & pretension the bolts . They started at 9:40 AM. Crews were done at 3:10 PM.

All tower crews left at 3:20 PM.

Salvador & paul came to the site at 8:00 AM. They had to work on the hand rails at 89 meters . Crews had to install the brackets on the top of the façade , & weld the hand rail . They were done at 11:30 AM. They left at 12:00 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ANDY NEAE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2083	WELDING MACHINE, MILLER 250 AMP					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 256

Date: 25-Jan-2011

Tuesday

*E0090562	TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>