



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 040 Const Calendar Day: 504 Date: 25-Jan-2011 Tuesday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition sunny (cold)

Working Day If no, explain:

Diary: Dispute

Tower Activities

ABF's crew continue the Struts bolting operation at the 38M elevation.

Guo and Wei work on installing and tensioning A325 galvanized bolts on the top strut façade plate and the top angle plate that connect to the tower skin of the South and East shaft. Matt, Lorenzo and John work on torque testing the A490 geomet bolts at the interior of the North and East tower shaft. Matt stay on the exterior side to operate the hydraulic torque wrench while John and Lorenzo work on torque testing the interior connection. At 8:30AM, the torque testing operation stop for 30mins. due to broke torque wrench. Finished torque testing on the interior of the North and East tower shaft at 3:05PM.

Torque test were performed on the following location:

- Top and bottom flange on the interior of the North and East tower shaft (tested with hydraulic torque wrench).
- Skin A and E of the North and East shaft (tested with hydraulic torque wrench).

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>