



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 045 Const Calendar Day: 512 Date: 02-Feb-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition sunny

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF's crew continued the Struts bolting operation at the 65M elevation.

Kevin's crew work on bolting on the skin E connection of the North and West shaft. Matt, Lorenzo and John work on aligning and installing the A490 geomet bolts on the interior connection of the top and bottom flange. Guo and Wei work on aligning and installing A490 geomet bolts on the exterior side.

The following RoCap set# were installed:

DH4GM300005 (M30x220)

-The web and top and bottom flange of North strut.

DH4GM300016 (M30x260)

-One column on the angle plate for North strut throught Skin E of North and West shaft.

DH4GM300012 (M30x230)

-Angle plate for North strut throught Skin E of North and West shaft.

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>