



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 366 Const Calendar Day: 513 Date: 03-Feb-2011 Thursday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

04-0120F4	Bid Item: 056	E-L10-OBG.056	E Line Lift 10 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L10-OBG.056	W Line Lift 10 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ROGERS BLANCO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW WISTRICH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	SALVADOR VILLALOBOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: He, Philip

Diary #: 366

Date: 03-Feb-2011

Thursday

### Diary:

Dispute

**Work description.** 056 W-L10-OBG.056

1. On "E" line OBG Lifts, Iron workers are installing walk ways and cable trays from PP32 to PP35.  
James Benninghove (Foreman, ID 26214)  
Matthew D. Wistrich (aka. Matt, ID28726)  
John Power ( Not in the system, no ID can be found)
2. Welder welding the top deck to eliminate the holes from the lifting and erection operation for the lifting rods at PP44, "E" line OBG, 4 holes total. Inside the box girder, using long ladders to access the job locations. One welder and one QC from Simth-Emery Co. doing this task.  
Salvador Sandoval, ID14463
3. Inside "E" line OBG, at PP47 of the bolt splicing between L6E and L7E, iron workers are doing the bolt connection for the bottom T stiffeners on the soffit and the side plates (on Skin Plate C, D, E).  
Matthew Holt, ID 14879  
Jose E. Amay-Mesa, ID 14644  
Ignacio M. Aguilera, ID 28475
4. Inside "E" Line OBG at PP85, Iron workers welding on the south side of the side plate (skin plate C), weld splicing between OBG Lifts L9E and L10E. One iron workers grinding the weld to make the weld flush with base material.  
Jin Quan Huang, ID 21567, welder  
SongTao Huang, ID 21743, welder  
Rogers A. Blanco, ID 28697
5. Labors were cleaning the inside of the OBG E line between PP60 and PP69, using vacuums.  
Salvador Villalobos, ID18441  
Calos MonteJano, ID14955  
Jose Romo-Hernandez, ID 27303
6. Crossbeam 14, the bolt splicing between crossbeam and OBG Lift L10E and L10W, iron workers bolting the top splice at top stiffeners.  
Dathan S. Kaai, ID 28647  
Michael P. Portillo, ID 28751  
John G. Turner, ID 28478  
Lonny Candelaria ( Not in the system, no ID can be found)
7. Bolt test on all webs at "T" stiffeners and "I" Stiffeners at PP47, splicing between L6E and L7E.  
Jose E. Amay-Mesa, ID 14644  
Ignacio M. Aguilera, ID 28475

