



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 367 Const Calendar Day: 514 Date: 04-Feb-2011 Friday
 Inspector Name: He, Philip Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 06:45 am 05:30 pm Break: Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

04-0120F4	Bid Item: 056	E-L10-OBG.056	E Line Lift 10 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L10-OBG.056	W Line Lift 10 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	EYUN LIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ROGERS BLANCO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	SALVADOR VILLALOBOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW WISTRICH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: He, Philip

Diary #: 367

Date: 04-Feb-2011

Friday

James Benninghove (Foreman, ID 26214)
Matthew D. Wistrich (aka. Matt, ID28726)
John Power (Not in the system, no ID can be found)

10. "E" line OBG inside, from PP18 to PP19, 3 painters are doing the painting.

11. "W" line, PP19, welders are working on the welding to the welding splicing for the "I" stiffeners on the inside of top deck, Skin plate A2 and A10. Both north side and south side, total 4 locations, every location has 3 "I" stiffeners and 3 weld splicings. 4 welders worked on them.

Xiao Jian Wan, ID 26817

Jin Pei Wang, ID 28320

Hua Qiang-Huang, ID 28311

Eyuan Lin, ID 28474

12. "W" line OBG inside, at PP71, 2 QC engineers are performing UT weld testing on Skin plate "F".

13. Inside "W" line OBG, at PP85, 1 welder is welding and backgouging on the weld splicing between OBG Lifts L9W and L10W at Skin Plate "F".

Jorge M. Lopez-Mejia, ID 28650