



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 271 Const Calendar Day: 526 Date: 16-Feb-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Feb-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 43 meters , & work on the West stair case . They started at 7:00 AM.

Carlos , Augie , Casey , Jacob , Jaime, Jeffery , & Kevin had to work on the West stair case . Crews had to extend the stair case to working platform at 28 meters elevation . They started at 7:15 AM. Crews were done at 10:00 AM. The West stair case is not completed . Crews need more materials to finish the work .

After that , crews had to work on splice 1 on the West tower shaft . They had to bring the splice plates against the tower skin using 4 hydraulic jacks , install , & snug 2 rows of bolts . Crews started at 10:30 AM. on A plate they were done at 1:30 PM.

In addition tot hat , crews had to remove the temporary bolts , drive the drift pins out , & install the permanent bolts for the entire splice plate using 200 mm. bolts DH4GM270004 , 240 mm. bolts DH4GM270025 , 270 mm. bolts DH4GM270013 , & 280 mm. bolts DH4GM270028 .

The 270 mm. bolts were borrowed from the South tower shaft splice plate . Crews did not have 270 mm. bolts delivered to the site .

Then , crews had to work on E & D splice plates . Following the same procedures as on A plate . Crews started on the E plate at 2:00 PM. They were done at 4:00 PM. They started on the D plate at 4:30 PM. Crews were done at 5:10 PM. Only one side was sucked against the tower skin plate on the D splice plate .

Jerry , Felix , Johnny , Richard , Roberto , & Walter had to work on the struts at 43 meters . Crews had to prepare their tools & equipment , reroute the air hoses . They were done at 9:00 AM.

No bolts for the 43 meters struts were on the site . Crews had to remove some of the temporary bolts & pull them out of the site .

At 10:15 AM. The bolts for the struts at 43 meters were delivered to the site . Crews had to lower & set the bolts on the working platform at 43 meters . They were done at 11:00 AM.

After that , crews had to work on the West struts inside & out side the South tower shaft . They had to remove the remaining temporary bolts , instal the permanent bolts using 140 mm. bolts DH4GM300020 , 200 mm. bolts DH4GM300023 , 220 MM. bolts DH4GM2700019 , & 240 MM. bolts DH4GM300025 , & snug them . Crews were done at 5:10 PM.

All tower crews left at 5:20 PM.

Jose had to vacuum the sand blasting grits & clean the areas around the struts top plates inside the tower shafts at 43 meters . He started on the South tower shaft at 7:45 AM. Then , the East , North , & West tower shafts . He was done at 3:00 PM. He left at 3:20 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 271

**Date:** 16-Feb-2011 **Wednesday**

Froylan had to work on the West stair case . He had to install toe boards at the landing , & build stair access between the tiers . He started at 7:20 AM. He was done at 3:00 PM.

**04-0120F4 Bid Item: 053 T-L01-STS.053 Tower Lift 01 Strut South Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELED	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L02-BSW.053 Tower Lift 02 Bolt Tower SW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>