



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 272 Const Calendar Day: 527 Date: 17-Feb-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Feb-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 1 on the West tower shaft . They started at 7:00 AM.

Carlos , Augie , Casey , Jacob , Jaime , Jeffery , & Kevin had to work on the West tower shaft for the 2nd day . Crews had to bring the splice plates against the skin tower plates using 4 hydraulic jacks , install 2 rows of bolts , snug the bolts , release the jacks , drive the drift pins out , install the permanent bolts on the entire splice plate , & remove the temporary bolts . They started on the 2nd side of the D plate at 7:30 AM. Crews were done at 8:30 AM. Crews had to leave few rows with out bolts for ventilation reason on the D plate .

Following the same procedures as on the D splice plate . Crews started on the C plate at 8:40 AM. They were done at 9:00 AM. Only one side was done .

Due to the heavy wind & rain crews were called to stop & leave . Crews had to work on half way on the C plate . They were done at 10:15 AM. They had to wrap up their tools & equipment . Crews left at 10:30 AM.

Tony & Jeffery had to work on the façade at 38 meters . Crews had to work on the remaining areas where Kevin crews left one month ago . Crews started at 7:15 AM. They left at 10:30 AM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STEWART	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	4.00	0.00	0.00	4.00		<input type="checkbox"/>