



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 274 Const Calendar Day: 532 Date: 22-Feb-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Feb-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on splice 1 on the West tower shaft . & work on the gantry . Crews started at 7:30 AM.

Carlos , Anthony , Augie , Casey , Jacob , Jaime , & Kevin had to work on the gantry . Crews had to pull the gantry to the East side of the over hang & lower it to the barge level . They started at 8:00 AM.

At 12:00 PM. The gantry cables were at 140 meters . It was at 110 meters at 3:00 PM. & at 80 meters at 5:00 PM.

In addition to that , crews had to prepare for the lift 4 erection . They had to prepare their tools , equipment , prepare the scaffold around the West & South tower shafts .

Obra , Carlos , Dustin , Michael , Pablo , Ryan & Guo had to work on splice 1 on the South tower shaft . Crews had to complete the work after David crews left last week . They had to mobilize their tools , equipment , & materials to the site . Crews were done at 8:30 AM.

After that , crews had to work on the longitudinal stiffeners on lifts 1 & 2 sides . They had to install the remaining bolts , remove 230 mm short bolts from C 5 & install 240 mm. bolts , Crews started at 9:00 AM.

In addition to that , crews had to flip the bolts that interfere with the longitudinal stiffeners on B 3 , E 1 , E 2 , & E 3 longitudinal stiffeners , install washers & nuts on the outside of the tower shaft , & they had to adjust the splice plates lift 1 side on B 3 longitudinal stiffener , drive drift pins & install the permanent bolts . Crews were done at 1:00 PM.

In the afternoon , crews had to snug , mark 1/2 turn for the 210 mm. bolts , & mark 2/3 turn for the 220 , 230 , & 240 mm. bolts , & pretension them . They started at 1:40 PM.

Obra & Ryan had to pretension the remaining bolts from the heads . Crews had to snug , mark for 2/3 turn & pretension the bolts . They started at 4:00 PM.

All tower crews were done at 5:10 PM. They had to wrap up their tools & equipments . Crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 274    **Date:** 22-Feb-2011    **Tuesday**

Ironworker	JNM	MICHEAL BALWINSKI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>

### Equipment

### Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		

