



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 029 Const Calendar Day: 532 Date: 22-Feb-2011 Tuesday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Bolting

Elevation 65m:

I was witnessing torque verification of the 30mm A490M strut bolts throughout the entire shift.

The following locations were torque tested today:

- Inside the East shaft, the top & bottom flanges of strut E-South
- Inside the East shaft, the end bolts of strut E-South
- Inside the East shaft, the top & bottom flanges of strut A-East-Inner
- Inside the East shaft, the end bolts of strut A-East-Inner
- Inside the East shaft, the top & bottom flanges of strut A-East-Outer
- Inside the East shaft, the end bolts of strut A-East-Outer
- Inside the North shaft, the top & bottom flanges of strut E-North
- Inside the North shaft, the end bolts of strut E-North
- Inside the North shaft, the top & bottom flanges of strut A-East-Inner
- Inside the North shaft, the end bolts of strut A-East-Inner
- Inside the North shaft, the top & bottom flanges of strut A-East-Outer
- Inside the North shaft, the end bolts of strut A-East-Outer

*** This completes the torque verification of strut bolts at Elevation 65m.

Facade bolting at Elevation 65m:

Bolting of facades was ongoing throughout the shift. The following bolts were torque tested today:

- Inside facade A-East
- Inside facade E-South

Other work:

Bolting of Splice # 1 on the West shaft was ongoing today, as well as work on lowering the strands from the gantry. Sami Daouk was covering these operations. See his diary for details. Strut bolting was ongoing today at Elevation 43m, as well as facade bolting at Elevation 38m. Ae Tern was covering these operations. See his diary for details.

Submittal review: I continued the review of ABF-SUB-2170, the Electroslag welding plan.

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 029

Date: 22-Feb-2011

Tuesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Luis Plancarte	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>