



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 245 Const Calendar Day: 533 Date: 23-Feb-2011 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation 0.00"

Condition Partly overcast

Working Day If no, explain:

Diary:

Dispute

Work description.

- Continued to prepare for the upcoming grouting operation of the Hinge K pipe beam assembly grout pads.
- Establish more control points near the tower saddle and surveyed additional points on the tower saddle.
- See Abbas Iranmanesh's diary for ABF and Concos labor, equipment, and operations in regards Hinge K pipe beam assembly grout pad formwork.



Attachment



Conco carpenters water testing the W2E Hinge K pipe beam assembly forms and repairing areas with leaks in corners of the forms.

