



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 276 Const Calendar Day: 534 Date: 24-Feb-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-Mar-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 1 on the South & West tower shafts , & work on the gantry . Crews started at 7:00 AM.

Obra , Dustin , & Michael had to work on the South tower shaft . Crews had to test 10% of the bolts using the Enerpac high torque machine . crews started on the skin splice plate lift 2 side at 7:15 AM.

Then , they had to test the longitudinal stiffeners & the skin splice plates . 3 bolts failed . Crews had to touch them up .

in addition to that , crews had to remove the scaffold , install , snug , & pretension the remaining 18 bolts , pull out of the site the excess materials , scaffold , tools , equipment , air hoses , & power lines . They were done at 10:30 AM.

The South shaft is completed up to date . The only area left is the designated area for the ventilation system on the C - D corner .

Carlos , Guo , Pablo , & Ryan had to work on the West tower shaft . Obra , Dustin , & Michael joined them at 10:35 AM. Crews had to pretension the bolts on the tower skin splice plates . They had to mark the bolts for 2/3 turn & pretension them . They started at 7:10 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work on the longitudinal stiffeners on lift 1 & 2 sides . They had to place shims where is required , install , & snug the bolts . They started at 12:40 PM.

Barry , Guo , & Pablo were done at 4:00 PM. Then , crews had to mark 1/2 turn for the 210 mm. bolts , mark 2/3 turn for the 220 , 230 , & 240 mm. bolts . Crews started on lift 2 side at 4:10 PM.

Erection tower crews had to work on the gantry . Crews had to hook the swindle to the cables . Anthony had to lower the cables to the top of the swindle . Crews had to hook the shackles to the cables . They started at 8:00 AM. Crews were done at 10:00 AM.

After that , Jeffery & Kevin joined Obra crews on the West tower shaft . Carlos , & the remaining crews had to work on the W line hauling materials in & out of the site , work on the preparation for the lift 4 erection . All tower crews were done at 5:10 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 276 Date: 24-Feb-2011 Thursday

Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010		4.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>