



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 248 Const Calendar Day: 536 Date: 26-Feb-2011 Saturday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM Below 40 12 PM 40 - 50 4PM Below 40

Precipitation 0.00" Condition Sunny

Working Day  If no, explain:

**Diary:** Dispute

**Work description.**

- Continued to prepare for the upcoming grouting operation of the Hinge K pipe beam assembly grout pads.

- Wrote outstanding diaries for the week while checking on the SWPPP prep work for the grouting operation for the Hinge K pipe beam assembly grout pads.

04-0120F4 Bid Item: 063 E-W2C-HIK.063 E Line W2 Cap Hinge K  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	4.00	0.00	4.00		<input type="checkbox"/>

**Diary:** Dispute

**Work description.** 063 E-W2C-HIK.063

- Began to install SWPPP measures for the upcoming grouting operation for the Hinge K pipe beam assembly grout pad. Portions of this work a divided into a CCO which are unknown at the time of this diary.

04-0120F4 Bid Item: 063 W-W2C-HIK.063 W Line W2 Cap Hinge K  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	4.00	0.00	4.00		<input type="checkbox"/>

**Diary:** Dispute

**Work description.** 063 W-W2C-HIK.063

- Began to install SWPPP measures for the upcoming grouting operation for the Hinge K pipe beam assembly grout pad. Portions of this work a divided into a CCO which are unknown at the time of this diary.

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 248

Date: 26-Feb-2011

Saturday

### Attachment



Masterflow 928 50lb bags covered with plastic placed in a skip box underneath the W2 cap beam near the E-Line columns.



Masterflow 928 grout bags stored underneath the W2 cap beam near the E-Line columns.



ABF laborer installing SWPPP measures underneath the W2E Hinge K pipe beam assembly grout pad formwork



Rust seen on the Macloy rod nuts.



ABF laborers in the process of installing SWPPP measures underneath the W2E Hinge K pipe beam assembly grout pad formwork.



ABF laborers in the process of installing SWPPP measures underneath the W2W Hinge K pipe beam assembly grout pad formwork.