



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 282 Const Calendar Day: 541 Date: 03-Mar-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 04:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-Mar-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF tower erection crews came to the site at 6:15 AM. Crews had to work on the East tower . They started at 6:30 AM.

Bolting crews came to the site at 6:50 AM. Crews had to work on the struts at 43 meters . They started at 7:00 AM.

Night crews Carlos , Augie , Jeffery , & Kevin had to work on the cross bracing at 120 meters . Crews had to remove the temporary covers , retainers, temporary bolts , clean , lubricate , & rethread the holes on the boss plates on the West & South tower shafts . Crews were done at 6:45 AM. They left at 6:50 AM.

Antony , Jacob , & Jaime had to work on the gantry . Crews were lowering the gantry to the barge elevation. At 5:30 AM. The gantry was at 100 meters . It was at 85 meters at 6:30 AM.

Morning crews Mathew , Casey , & Hayes had to work on the gantry . Crews continued to lower the gantry to the barge elevation . They started at 6:50 AM. The gantry was at 75 meters at 7:15 AM. The gantry was on the top of the East tower shaft at 11:55 AM.

James , Mathew & Ethan had to work on the East tower shaft . Crews had to prepare for lift 4 erection. They had to set the hydraulic jacks , sort the bolts in place , & reroute the air hoses . They started at 7:15 AM. Crews were done at 9:00 AM.

After that , crews had to work on the barge . They had to load the the lifting lugs on the boat & sent it to be mounted on the tower shaft . Crews were done at 11:00 AM.

The East tower shaft was delivered to the site at 12:30 PM. James , Mathew , & Ethan had to hook the East tower shaft to the swindle , & set the floats .

In addition to that , crews had to clear the path for the slider . They had to remove the seats from under the tower shaft . Crews were done at 2;30 PM.

Mathew started to lift the East tower shaft at 1:30 PM. The tower shaft was standing at 4:00 PM. Crews had to remove the pivot pins , & lugs .

Check Douglas report for all activities after 4:00 PM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 43 meters . Crews had to work on the East , & West tower shafts . They had to pretension the remaining bolts . They started at 7:15 AM. Crews were done at 8:00 AM.

After that , crews had to work on house keeping . They had to pull out of the site the using skip box & crane the excess materials , temporary bolts , tools & equipment . Crews were done at 10:00 AM.

Then , crews had to work on the top of the façade . They had to lower the top plates , adjust the top & bottom brackets , install , & snug the bolts . They started at 10:20 AM. Crews were done at 5:10 PM.

Michael , Ryan , Salvador & I had to test 10% of the bolts on the struts at 43 meters using the

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 282

Date: 03-Mar-2011 Thursday

Enerpac hydraulic machine . Crews started at 10:20 AM. inside the North tower shaft . Then East , West , & South . Crews were done at 3:40 PM. One row of 8 bolts in the West shaft failed . Michael had to touch it up .

After that , Michael & Ryan had to pull their equipment out of the site, & join the other crews on the facades to the end of the shift .

Tower crews left at 5:20 PM. Tower erection crews left at 7:00 PM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	BENJAMIN SCOTT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.20	10.20		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	2.00	12.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
747	Ringer No. 1 Barge					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	4.00	0.00	0.00		<input type="checkbox"/>

