



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 283 Const Calendar Day: 542 Date: 04-Mar-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 am 03:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-Mar-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the facade at 43 meters . They started at 7:00 AM.

Tower erection night crews Augie , Carlos , & Kevin had to work on the working platform for the struts at 119 meters . Crews continued to work on bracing beams between the I supporting beams , install , & snug the bolts , install hand rails , & grating .

Jeffery had to work on the North tower shaft . He had to remove the temporary bolts , retainer , cover plate , clean , lubricate , & rethread the holes on the boss plate .

Gantry crews had to prepare to disassemble the gantry & it's accessories & pull them out of the site . Night crews were done at 6:40 AM. They left at 6:50 AM.

Casey & Steve had to work on the gantry . Crews had to disassemble the spreader beam from the swindle & fly it & the swindle & set them on the barge , pull out the canape & set it on the W line . Pull the gantry assemble & set it on the barge . Crews started at 7:30 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on house keeping on the W line to the end of the shift .

Michael , Barry , Carlos , Dustin , Guo , & Pablo had to work on the facade at 43 meters . Crews had to install the remaining bolts for the top plates , mark 1/2 turn & pretension the bolts , snug the bolts on the sliding plates They started at 7:15 AM.

Michael was done at 12:00 PM. & Guo was done at 1:00 PM. Barry , Carlos , Dustin & Pablo were done at 3:00 PM.

In the afternoon , Michael & Guo had to test 10% of the bolts inside the North & South tower shafts . Michael started on the South shaft at 12:45 PM. 20 bolts were not worked on Michael had to pretension these bolts . He was done on the South shaft at 1:30 PM.

Then , Guo had to test 10% of the bolts inside the North shaft . He started at 1:45 PM. He was done at 2:30 PM.

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

David & Roger had to work on the high tension rods on the top of the footing box . Crews had to work on the West shear plate . They started on the 1st set at 7:15 AM. They were done at 8:00 AM. 6 rods were tensioned .

After that , crews had to clean the threads the 2nd set of the high tension rods . Crews were done at 9:10 AM. At 9:15 AM. Crews were called to work on pier 7 . They left at 9:20 AM.

Later in the morning crews returned to the site . Douglas had to cover their activities to the end of the shift . Check Douglas report for the tensioning crews names , hours & activities .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 283

Date: 04-Mar-2011 Friday

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

