



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:32 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 076 Const Calendar Day: 542 Date: 04-Mar-2011 Friday  
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer  
 Inspection Type: No Inspection  
 Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Casey, William Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 45 12 PM 65 4PM 57  
 Precipitation Condition Mostly Sunny

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

Tai-Lin Liu; Diary on 03/04/2011, Friday – Mostly Sunny, 65/45 °F

- Checked Lotus Notes (e-mails) & PMIV. There are 6 Submittals in PMIV system waiting for process.
- Started looked into Sub # 2180 package for Cradle 1E and 1W: Unloading & Relocation. Talked to Philip regarding MFSQA submittal 2184 & 2185. METS's comments were in PMIV, we talked to Warren & Gary. Completed response for Sub 2180 and sent to Gary for review and comment.
- Revised response and sent to April for finalizing the letter. Since ABF don't have PE stamp on the cover page, we called ABF & asked them to provide cover page with PE stamp this package is hold up for ABF to resume the cover page. Philip continued looked into the MFSQA, Gary did send the e-mail to Nina (METS) asked for NCR supporting package.
- ABF's e-mail mentioned that they will install CB15 & CB16 today and install Lift 11W tomorrow. Talked to Jason, David & Thanh for the pre-condition need to be complete before to put new CB & connect to OBG. Started looked into Submittal 2199 for Erection Plan (Box Girder): Box Girder Lifting Plan for Lift 13 and 14 – Deck Brackets. Performed Time Sheet, Car Log & diary.

\* Worked 1.0 hours OT today (03/05/11, Friday)

