



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 290 Const Calendar Day: 545 Date: 07-Mar-2011 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 04-Feb-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary:

Dispute

General Comments

Cloudy and cold with wind

- Read email string about the containers in the storage yard that will be used for the UC Davis mockup . Visited the site and observed that the equipment will need to be moved. According to an email from Darryl Schram, the equipment will begin to be moved today.
- Reviewed Submittal 884R08 – Seismic Expansion Joint Details. Sent email to Eric Blue with questions. Finalized response to Sub 884R08. Was unable to send out today.
- 1400 hrs Staff Meeting
- Actioned response to RFI2348R01 to Bill Casey, Karen Wang, and Paul Jefferson.
- Field work ran until 1730 hours. Unable to finish pulling 11W to 10W. See Thanh Le's diary for details.

Accrued 2 hours of overtime documenting and covering the Contractor's hours.

