



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 546 Date: 08-Mar-2011 Tuesday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Kevin's crew continue working on the strut and strut façade bolting at 33M elevation. Matt and John work on the torque varification at various location. They also work on bolting the web angle through the tower skin. Ed and Tan work on tensioning the exterior web in the South strut bay. Luis, Kimo and Lorenzo work on bolting the strut façade plates. At 2:00PM, the torque varification at 33M strut were completed. The crew move on to work on bolting the strut facades.

Torque varification were done at the following location:

- DH4GM300019 (M30x220)
 - Web angle throught skin-A of East tower shaft.
 - Exterior Web of the South strut.
 - Web angle throught skin-A of South tower shaft.
- DH4GM300012 (M30x230)
 - Top and bottom interior flange on the skin-E South tower shaft.
 - Web angle throught skin-E of East tower shaft.
 - Web angle throught skin-E of South tower shaft.
- DH4GM300007 (M30x140)
 - Exterior web of the East-inner and outer strut.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 058

Date: 08-Mar-2011 Tuesday

