



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 044 Const Calendar Day: 546 Date: 08-Mar-2011 Tuesday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 09-Mar-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Tensioning of anchor rods:

Initial tensioning of the anchor rods for the shear plates continued today. Final tensioning will be after load transfer. The 75mm rods were brought up to a pressure of 14,000 psi on the bolt-tight tensioner. The 100mm rods were brought up to a pressure of 19,500 psi.

The following rods were tensioned today:

- 11 of the 14 rods on the interior of shear plate cE
- 4 of the rods on shear plate b1E
- 2 of the rods on shear plate a1N
- 2 of the rods on shear plate a2N

This completes all of the initial tensioning of the anchor rods.

Submittal review:

I continued the review of ABF-SUB-2170, the Electroslag welding plan. Submittal review comments from METS were received today. They are fairly extensive. I reviewed these METS comments, and started to combine them with the comments from TY Lin into one set to have a comment resolution meeting (CRM).

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>