



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:00 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 217 Const Calendar Day: 552 Date: 14-Mar-2011 Monday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
ABF moved all welding personnel into the OBG because of the rain. ABF forces erected scaffolding in Crossbeam 15.	

04-0120F4	Bid Item: 056	X-L11-CB1.056	E-W Line Cross Over Lift 11 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DATHAN KAAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	X-L11-CB2.056	E-W Line Cross Over Lift 11 Cross Beam 2
AMERICAN BRIDGE/FLUOR, A JV			

--