



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 065 Const Calendar Day: 559 Date: 21-Mar-2011 Monday  
 Inspector Name: Tern, Ae Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Soheilifard, Saman Approved Date: 29-Mar-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition overcast

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

At 83M elevation:

The welder started the work on welding the splice plate at splice # 2. They are working on grinding the paint primer on the B-C corner of the South tower.

Note:

The welder want to know if seal weld is needed on the joint between the diagonal stiffener plate and the interior corner closure plate. Mark Woods came out to the field to assess the issue and he said that seal weld is not needed. We also ask the welder to hold back 25mm from the joint.

\*\*\*\*\*

At 9M elevation:

The welder continue working on welding the strong back for the electroslog onto the shear plate. Jeff and KC are working on tack welding on shear plate b2-W south tower. Jeff is heating the plate while KC work on tack welding. Alex and Kit work on shear plate b2-E north tower. Alex is heating the plate for Kit to weld it onto the shear plate.

\*\*\*\*\*

At splice #1. David Lucero's crew move from working inside the East tower to work inside the North tower. They are working on placing the A490 on the skin splice plate and the longitudinal splice plate. Please see Douglas Wright's diary for labor hour.

04-0120F4	Bid Item: 053	T-L01-SPD.053	Tower Lift 01 Shear Plates and Diaphragms
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 065

Date: 21-Mar-2011

Monday

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)  
AMERICAN BRIDGE/FLUOR, A JV

### Attachment

