



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 067 Const Calendar Day: 563

Date: 25-Mar-2011 Friday

Inspector Name: Tern, Ae

Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 11:00 AM Break:

Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman

Approved Date:

18-May-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF's crew continue to work on welding the strongback onto the shear plate and tower shaft at the 9M elevation. KC and Alex work on tack welding and fitting-up temporary bracket (strongback) at B2-west on the West tower. Earl and Ian work on tack welding and fitting-up temporary bracket (strongback) at B2-east on the North tower.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	4.00	0.00	0.00	4.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

