



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 301 Const Calendar Day: 567 Date: 29-Mar-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 119 meters , & work on the façade & struts at 143 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 119 meters . Crews had to work on the remaining bolts . They had to snug , mark 1/2 turn for 220 , & 230 mm. bolts , mark 2/3 turn for 250 & 260 mm. bolts & pretension the bolts .

Michael & Carlos had to work inside the West tower shaft . Barry & Pablo had to work inside the South tower shaft . They started at 7:15 AM. Crews were done at 1:00 PM.

After that , Michael & Carlos had to prepare to work on the struts at 143 meters . Crews had to wrap up their tools , equipments , hoses , & prepare to mobilize them to the top platform .

Barry & Michael had to wok on the inner strut on the West side angle . The angle is large & the holes do not align . Crews had to drive drift pins in every hole to align the holes & install the bolts . They started at 1:30 PM.

Obra & Guo had to work on the webs & flanges inside the façade & they had to work with all crews in all areas .

Dustin & Ryan had to work on the bottom flanges pretensioning the bolts on all struts with the Enerpac high torque machine . Crews started at 7:10 AM. The East , North , South struts , & one strut on the West side were done .

Augie , Casey , & Edward had to work on the barge rigging materials to the site & they had to work with the other crews on the erection .

Anthony , Edward , Jacob , Jeffery , Kevin , & Richard had to work on the façade & struts at 143 meters .

The Favco crane was working on different activities picking materials from the barge & set them on the on the W line from 7:15 until 9:00 AM.

After that , crews had to erect the struts & the façade plates . They started at 9:15 AM. on the West struts . Then , East , North , & South .

In addition to that , crews had to set the outer & side plates , erect the permanent platform supporting beams , grating , & hand rails . They were done at 2:00 PM.

Then , crews had to work on the permanent ladders between the platform at 120 meters & the top platform at 143 meters . Crews had to install , snug the permanent bolts . They started at 2:10 PM.

All tower crews had to wrap up their tools & equipments . They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 301

Date: 29-Mar-2011 Tuesday

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>