



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 302 Const Calendar Day: 568 Date: 30-Mar-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 119 meters , & work on the struts at 143 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 119 & 143 meters .

Barry , Guo , & Pablo had to work on the West inner strut at 119 meters . Crews had to drive drift pins in the remaining holes & install the permanent bolts . They started at 7:10 AM. Crews were called to work on the struts at 143 meters at 8:30 AM. The South side of the inner strut is not completed . 6 more bolts have to be installed . ABF crews waiting for decision regarding the angle plate & the 6 bolts on the top flange .

Dustin , & Ryan to work on the bottom flanges at 119 meters . Crews had to pretension the remaining bolts on the bottom flanges in the West struts using the Enerpac high torque machine . Crews started at 7:10 AM. They were done at 8:50 AM.

After that , Dustin , Ryan , Salvador & I had to test 10% of the bolts . They started inside the East façade at 9:00 AM. Then , North , South , & West Crews were done at 11:25 AM

Then , crews had to test inside the tower shafts . They started on the West tower shaft at 11:35 AM. Then , North , East , & South . Crews were done at 3:50 PM. They had to wrap up & fly their tools & equipments to the struts at 143 meters at 4:15 PM. 7 bolts failed . Dustin had to touch them up .

Obra , Carlos , Guo , & Michael had to work with the other crews on the struts at 119 meters & they had to prepare to work on the struts at 143 meters . Crews had to pull their equipments , tools , hoses , & fly them to the top platform at 144 meters . They were done at 8:45 AM.

Crews had to adjust the struts & the splice plates , set the shims where is required , drive drift pins to align the holes , & install the permanent bolts using 140 mm. bolts DH4GM300020 & DH4GM3000032 , 200 mm. bolts DH4GM300022 , 210 mm. bolts DH4GM300009 , 220 mm. bolts DH4GM300017 & DH4GM300024 , 230 mm. bolts DH4GM300025 , & 260 mm. bolts DH4GM300015 Crews started at 9:30 AM. on the top & bottom flanges in order to test 10% of the bolts & mount the angle plates on the East & West struts .

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , & Richard had to join Obra & his crews on the struts at 143 meters .

In addition to that , crews had to erect the catwalk between the temporary tower & the top of the façade at 139 meters , fly the bolts to the site for the struts , unload the top façade plates & store them on the W line .

All tower crews were done at 5:10 PM. They had to wrap up their tools & equipments . Crews left at

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 302

Date: 30-Mar-2011

Wednesday

5:20 PM.

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

