



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:23 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 070 Const Calendar Day: 568 Date: 30-Mar-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activities

David's crew continued the work on splice #1 bolting at the 53M elevation in the North and East tower.  
Ryan and Tony work inside the North tower installing the longitudinal stiffener bolts. David and Roger work on tensioning the bolts behind the longitudinal stiffener from the exterior side of the East tower, skin B & C.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

