



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 229 Const Calendar Day: 569 Date: 31-Mar-2011 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L11-CB1.056 E-W Line Cross Over Lift 11 Cross Beam 1  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

**General Comments** 056 X-L11-CB1.056  
 Bolt N/side center web.  Dispute

04-0120F4 Bid Item: 056 X-L11-CB2.056 E-W Line Cross Over Lift 11 Cross Beam 2  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHRISTOPHER BISKNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

**General Comments** 056 X-L11-CB2.056  
 Bolt South side web, both cells.  Dispute

At the end of the day, I marked all the bolts I want tested on the south side of this CB16, both cells. We will

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 229

Date: 31-Mar-2011 Thursday

test them first thing tomorrow morning.

**04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	BENJAMIN SCOTT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

**General Comments** **058** E-L08-BPB.058

No work done on bike path beams today.

Dispute

**04-0120F4 Bid Item: 085 E-L01-SBR.085 E Line Lift 01 Steel Barrier**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW WISTRICH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

**General Comments** **085** E-L01-SBR.085

The Benninghove crew worked on barrier rail today. I checked bolts on the work completed to date on the EB OBG.

John Power, Mike Randall, and Chuck Middleton assisted with this work, but none of them are listed on the PMIV labor list.

In the afternoon I tested all bolts on the E line, North side, from PP10-PP24. These are the bolts the contractor used:

DHGM 240115 M24X75

DHGM 220123 M22X85.

Dispute

**04-0120F4 Bid Item: 101 E-L11-TRR.101 E Line Lift 11 Travel Rail**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

**General Comments** **101** E-L11-TRR.101

No work done on traveller rails today.

Dispute

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 229

Date: 31-Mar-2011 Thursday

---

