



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 303 Const Calendar Day: 569 Date: 31-Mar-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Apr-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 143 meters . They started at 7:00 AM.

Obra , Dustin , Guo , & Ryan had to work on the top & bottom flanges on the East & West struts . They started at 7:10 AM. Crews were done at 8:20 AM.

After that , Obra & Ryan had to test 10% of the bolts . They started at 8:30 AM. Crews were done at 9:00 AM. 4 bolts failed . Crews had to touch them up .

Then , crews had to work on the webs . They had to mount the angles , drive drift pins , install , snug , mark 1/2 turn & pretension the bolts . Ryan & Dustin had to test 10% of the bolts on the Webs . 8 bolts failed . Crews had to touch them up . Crews were done at 4:45 PM.

Barry & Michael had to work inside the North tower shaft . Jacob & Jeffery had to work inside the West tower shaft . Michael & Carlos had to work inside the East tower shaft . Crews had to snug , mark for 1/2 turn , & pretension the bolts on the top & bottom flange splice plates . Crews started at 7:15 AM. They were done at 9:00 AM.

After that , crews had to work on the angle plates with the other crews inside the tower shafts . They started at 9:15 AM. They were done at 2:00 PM.

Then , crews had to work on the North & South top & bottom flanges . Crews could not fit the splice plates properly because the splice plates were hitting the welds . Crews had to stop , remove the bolts , pull the splice plates out trying to flip the plates . ABF engineer was called to the site to take some measurements & get thicker shims . Crews were done at 5:10 PM.

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , & Richard had to work with the other crews on the struts at 143 meters .

At 9:00 AM. Anthony , Augie , Casey , Edward , Kevin , & Richard were called to unload the barge & set the materials for the barrier on the W line . Crews left at 9:10 AM.

Crews returned to the site at 2:00 PM. They had to work on the façade . Crews had to fly , & sort the bolts .They were done at 2:30 PM. They started to install the bolts on the façade at 143 meters at 2:35 PM. Crews were done at 5:10 PM.

All tower crews had to wrap up their tools & equipment . They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Daouk, Sami    Diary #: 303    Date: 31-Mar-2011    Thursday

Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>