



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 305 Const Calendar Day: 571 Date: 02-Apr-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade & struts at 143 meters . They started at 7:00 AM.

Obra , Barry , Carlos , Guo , Michael , Pablo , & Ryan had to work on the struts & façade at 143 meters .

Michael & Carlos had to work inside the tower shafts . Crews had to pull out of the shafts the excess materials , temporary bolts , tools & equipments . They started on house keeping at 7:10 AM. Crews were done at 8:30 AM.

Pablo had to work inside the West tower shaft . He had to pretension the remaining bolts on the angles . He started on the West tower shaft at 7:15 AM. He was done at 8:00 AM.

Barry & Ryan had to work on the North strut . Crews had to pretension bolts on the lower flange from the heads using the Enerpac high torque machine . They started at 7:15 AM. At 8:50 AM. the fitting on the head leaked . Crews had to stop , clean the area , & fix the leak . They resumed pretensioning the bolts at 9:15 AM. They were done at 10:25 AM. & they had to test 10% of the bolts . They were done at 10:40 AM.

After that , crews had to wrap up their tools & equipments , prepare to test inside the tower shaft on Monday . Crews were done at 11:30 AM.

Bolting the struts at 143 meters is completed . The flanges & webs on the outside are tested . Inside the tower shafts will be tested on Monday .

Obra & Guo had to work on the façade . Crews had to install the permanent bolts on all sides of the façade . Later Barry , Michael , Pablo , & Ryan joined them to the end of the shift .

In addition to that crews had to work with the welder on the elevator opening on the North façade , work with the other crews on the top plate erections to the end of the shift .

Augie & Casey had to work on the W line rigging materials to the site & they had to work with the other crews on the erection .

Anthony , Edward , Jacob , Jeffery , Kevin , Richard , Obra , & Guo had to work on the façade at 143 meters . Later Obra 's crews joined them to the end of the shift .

Crews had to work on the side & bottom plates . They had to drive drift pins to adjust the plates & align the holes on the angles , bottom , & side plates , install 60 mm. bolts DH4GM240031, 75 mm. bolts DH4GM240064 , 80 mm. bolts DH4GM240049 , & 200 mm. bolts DH4GM240102 , snug , & pretension



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 305

Date: 02-Apr-2011

Saturday

the bolts . Crews started on the South side at 7:10 AM. They were done at 10:30 AM.

After that , crews had to erect the West top plate . Then , The South , & North plate , install , snug , mark 1/2 turn & pretension the bolts , & snug only the lock nuts on the slotted holes .

In addition to that , crews had to erect the elevator opening side panels on the North side . The side panels have extra angles welded on the top plates & the nut welded to the angle . Crews had to trim the mounted brackets on the tower 5 X 15 centimeters in order to fit the side in place , grind & paint the plate Crews were done at 3:10 PM.

Richard Garcia came to the site at 8:00 AM. He had to work on the North side façade , inside the elevator opening . He had to weld 14 nuts on each side of the opening (Total 28 nuts) . He started to weld at 8:45 AM. He was done at 9:50 AM.

In addition to that , he had to clean & paint the welds using zinc rich galvanized primer . He was done at 10:00 AM.

Smith Emery QC Tony was on the site during the welding operation .

David , Roger , Ryan , & Tony had to work on splice 1 . Crews had to work on the longitudinal stiffeners . They started at 7:10 AM.

David & Tony had to work inside the East tower shaft , Roger & Ryan inside the North tower shaft . Crews had to snug , mark 1/2 turn for 210 mm. bolts , & mark 2/3 turn for , 220 , 230 , & 240 mm. bolts .

In addition tot hat , crews had to remove the temporary bolts & pins , install permanent bolts , & work on the bolts that interfere with the longitudinal stiffeners .

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Guo Chen	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 305

Date: 02-Apr-2011

Saturday

*E0090562	TOWER CRANE					No	
		0.00	8.00	0.00	0.00		<input type="checkbox"/>