



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 283 Const Calendar Day: 583 Date: 14-Apr-2011 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation 0.00"

Condition Mostly overcast to partly cloudy

Working Day If no, explain:

Diary:

Dispute

Work description.

- Monitored field operations and any pertinent issues related to surveying, and the W2 cap beam. See Abbas Iranmanesh and Lalit Mathur's diaries for more details regarding Conco's equipment, labor, and operations for the W2W west deviation saddle grout pad formwork.
- Worked on miscellaneous surveying issues for upcoming work on the main cable system, i.e. reviewed Submittal 1376R00 and pertinent plan sheets. Began to develop survey plans for this work.
- Prepared for surveying the Hinge K pipe beams to be done in conjunction with the ABF surveyors. This survey is going to be done prior to stressing the Macalloy rod operation.
- Attended "Cable Erection" presentation done by ABF at 9:00am to become familiar with the operation and prepare for surveying work on this portion of the SAS structure.

