



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 321 Const Calendar Day: 591 Date: 22-Apr-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 11-May-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 139 meters , & work on the grillage . Crews started at 7:00 AM.

Hill Side Drilling crews (David Lemont , Rusty , Sergio , & Max) came to the site at 7:00 AM. Crews had to work on T - 1 tie back footing load test . Klohn Crippen Berger Engineer was on the site to monitor & work with Hill Side Drilling crews to the end for the shift .

Crews had to prepare the jack , bearing plates , pump , power line . They were done at 7:45 AM. Sergio lower the bottom bearing plate for the 1st tie rod from the South at 7:50 AM. Then , the hydraulic jack & top plate . Crews had to set the jack , install the nut , set 4 gauges to measure the elongation of the un bonding length of the high strength rod & the load on the concrete . Crews were done at 9:05 AM.

Rusty started to pump up the jack with 100 KN. increment & wait until the jack reaches the 100 KN. increment . He started at 9:07 AM. Jacking was done when the jack reached 2050 KN. at 9:25 AM. Crews had to wait for 12 minutes before releasing the jack slowly after reaching the 2050 KN. . Crews were done at 9:45 AM.

After that , crews had to do performance load test on # 10 tie back on the North side . Crews started to mobilize & set their equipments at 9:50 AM. They were done the performance load test at 11:50 AM. The concrete pad under the jack broke during the loading test .

Then , crews had to work on tie back # 6 . Following the same procedures as on # 1tie back . Crews started at 12:00 PM. They were done at 1:20 PM. They had to wrap up their equipments . Crews left at 2:00 PM. Loading test was completed on tie back 1 , 6 , & 10 .

Obra , Dustin , Guo , Michael , Pablo , & Ryan had to work on the façade . Crews had to drive drift pins to align the holes , set the corner brackets , install , snug , mark 1/2 turn for 190 mm. bolts & less & 2/3 for 200 mm. bolts , & pretension them .

In addition to that , crews had to only snug the lock nuts in the slotted holes . They started at 7:10 AM.

Barry & Carlos had to work on the elevator opening on the North façade top & side plates .

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , Richard , Matt , Dathan , Ignacio , John , Jose , Johnny , Lonny , & Michael had to work on the grillage . Crews had to drill 30 mm. Holes through the tower splice plates . Crews had to prepare their tools , equipments , connect the power lines .

Anthony & Edward had to work on the C plate . Richard & Jacob on the D plate on the West tower shaft .

Casey & Kevin had to work on the D plate , Augie & Jeffery on the C plate on the North tower shaft .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 321

Date: 22-Apr-2011 **Friday**

Dathan & John had to work on the C plate , Jose & Ignacio on the D plate on the South tower shaft .

. Lonny ,& Michael had to work on the D plate & Matt on the C plate on the East tower shaft .
They started to drill at 7:15 AM.

Johnny & Jose P. had to work house keeping to the end of the shift .

All tower crews were done at 2:00 PM. They had to wrap up their tools & equipments . They left at 2:20 PM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

