



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:21 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 598

Date: 29-Apr-2011 Friday

Inspector Name: Tern, Ae

Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 12:00 PM Break:

Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman

Approved Date:

25-Jul-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition sunny/windy

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Bolting

ABF's crew continued the splice bolting operation at splice #3 East tower at 114M elevation. The bolting crew work on tensioning the longitudinal stiffener splice plate. Ryan and Tony are using the hydraulic torque wrench to tension the top longitudinal stiffener splice plate bolts. Roger is using the electrical torque wrench to tension the bottom longitudinal stiffener splice plate bolts.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

