



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 327 Const Calendar Day: 601 Date: 02-May-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 12-May-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the façade at 131meters & work ion the grillage . Crews started at 7:20 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , & Pablo had to work on the OBG & on the façade at 131 meters . Crews had to work on the longitudinal stiffeners on the soffit & wings . Barry , Carlos , Dustin , & Pablo were done at 7:45 AM. They left the OBG to work on the façade at 8:00 AM.

Michael , Guo Tony & I had to test 10% of the bolts on flanges & webs on the bottom stiffeners . They started on the soffit stiffeners at 7:50 AM. Crews were done on the South wing stiffeners at 9:10 AM. Then , Michael & Guo had to work on the North wing . They started at 9:30 AM. Crews were done at 1:45 PM. They joined the other crews on the façade at 131 meters at 2:00 PM.

Obra , Barry , Carlos , Dustin , & Pablo had to install the remaining bolts , corner brackets , & top plates on the façade at 131 meters . Crews had to drive drift pins to align the holes , install , snug , mark 1/2 turn , pretension the bolts , & only snug the lock nuts in the slotted holes . Crews started at 8:15 AM.

Augie , Casey , Jacob , Kevin , Richard , Matt , Dathan , Ignacio , John , Johnny , Jose , & Lonny had to work on the grillage . Crews had to drill the grillage skin plates using 14 , 18 , & 30 mm. drill bids . Crews had to prepare their drill , tools , connect he power line . They started to drill at 7:35 AM.

Edward had to work on the A plate . Richard & Jacob had to work on the E plate on the West tower shaft .

Augie had to drill on the C plate on the North tower shaft . He was done drilling the C plate at 3:00 PM. Augie had to set the scaffold on the A side .

Casey & Kevin had to drill on the C plate . Lonny had to drill on the A plate on the South tower shaft .

Johnny & Dathan had to drill on the A plate , Ignacio & Jose had to work on the D plate , Matt & Johnny had to work on the C on the East tower shaft .

Jose & Vector had to work on house keeping .

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.

Hill Side Drilling Inc. crews came to the site at 6:50 AM. Crews had to work on T - 1 tie back footing . They had to haul out of the site the concrete skip boxes . No other activities were performed on the site .

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 327

Date: 02-May-2011 Monday

04-0120F4	Bid Item: 053	T-L04-STS.053	Tower Lift 04 Strut South Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L05-BSE.053	Tower Lift 05 Bolt Tower SE
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>